

TUNE-UP CHECKLIST

Below is a list of items that will be checked during your tune-up.

	ACTIVE SYSTEM*	PASSIVE SYSTEM*
Verify proper settings for electric water heater timer	•	•
Verify set point on electrical backup	•	•
Test controller and sensors for proper operation per manufacturer's instructions/verify wiring integrity	•	•
Test for proper operation of circulating pump	•	
Inspection/cleaning of internal tank		•
Verify proper operation of temperature gauges	•	•
Replace tank anode rod	•	
Tank flush	•	•
Flush collectors from hose bib at tank	•	•
Check system for leaks	•	•
Check and replace worn insulation	•	•
Apply UV coating to all existing and new pipe insulation	•	•
Test for proper operation of check valve and relief valves	•	•
Check condition of collectors, collector structure and roof penetrations	•	•
Clean panels	•	•

**To verify your system type, contact a participating contractor.*



Hawai'i Energy

Questions? Call 537-5577 (O'ahu) or 1-877-231-8222 (toll-free neighbor island).